



Ministry of Finance, Planning and Local Government - NP



**Road Development Department,
Northern Province**

PROGRESS REVIEW MEETING

04TH JUNE 2025

PSDG

**Progress Review
Summary**

Se.No	Source of Fund	Allocation (Mn)	No of Activities	Estimate Under Preparation	Under Procurement	Awarded	Ongoing	Completed
1	PSDG	1,124.00	40	01 Canceled	02	07	30	-
2	CBG	10.06	08	07	01	-	-	-
3	Maintenance	1,057.00	65	01	05	09	45	05

**Progress Review - 2025
PSDG - Jaffna**

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
01	Improvements to Annaikoddai - Navanthurai Road (0.000-0.780km)	27.20	Sandilippay	90%	15,941,336.63	
02	Improvements to Maveli - Periyathurai Road (6.000-6.680km)	24.00	Delft	50%	5,620,919.10	
03	Improvements to Kalasali Road (0.000-0.280km)	10.00	Nallur	50%	1,945,950.00	
04	Improvements to Kaddudai Navaly Road (0.000-1.040km)	12.00	Sandilippay	90%	2,305,564.20	
05	Improvements to Nainathivu 2 nd Cross Road (0.200-0.600km) & Nainathivu 3 rd Cross Road (0.000-0.700km)	25.00	Velanai	50%	3,895,811.30	
06	Improvements to Ushan Vidathalpalai Road (3.295-4.180km)	31.80	Chavakachery	60%	11,670,533.67	
07	Improvements to Maruthankerny Aliyawalai Junction	18.00	Maruthakeny	50%	-	
08	Improvements to Kaladdy Road (0.000-1.000km)	23.00	Velanai	20%	-	
09	Improvements to Varany Mirusuvil Road (2.350-3.020km)	16.00	Chavakachery	40%	3,055,886.93	
10	Improvements to Elephantpass Chundilulam Road (5.000-5.400km)	18.00	Maruthankerny	35%	3,425,749.80	

Progress Review - 2025
PSDG - Jaffna

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
11	Improvements to Eluthumadduwal - Nagarkovil Road (2.350-2.625km)	14.00	Chavakachery	30%	2,563,096.80	
12	Improvements to Ushan - Vidathalpalai Road (2.465-3.295km)	31.00	Palai	10%	-	
13	Improvements to Naranthanai Karampan Road (0.000-0.275km, 0.700-0.790km, 1.905-2.050km)	25.00	Velanai	10%	-	
Total		275.00			50,424,848.43	

Progress Review - 2025
PSDG - Kilinochchi

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
01	Improvement of Puthumurippu Access Road (1.280-2.700km)	50.00	Karachchi	Intention Issued	-	
02	Improvements to Murukandy Akkarayankulam Vannerikkulam Road (0.000-1.000km)	35.00	Karachchi	30%	-	
03	Improvements to Chempankundu Palavi Kiranchi Road (23.000-25.500km)	70.00	Poonagary	Under taken by Rural Project	-	
04	Improvements to Pandisuddan Kandawalai Road (2.750-3.700km)	31.00	Kandawala	25%	8,286,000.00	
Total		186.00			8,286,000.00	

**Progress Review - 2025
PSDG - Mullaitivu**

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
01	Improvement of Thunukkai Thenniyankulam Road (0.000-1.000km)	31.00	Thunukkai	30%	2,799,013.10	
02	Improvement of Kumulamunai - Akkarayan Road (18.000-19.000km) (Nagapadduwan Path)	35.00	Thunukkai	40%	12,211,196.00	
03	Improvement of Vattapalai Temple Road (0.000-1.090km)	35.00	Maritimepattu	80%	25,114,538.85	
04	Improvement of Kallappadu Thoondai Fisheries Road (0.940-1.590km)	34.00	Maritimepattu	45%	2,730,831.05	
05	Improvement of Kokkavil Thunukkai Road (0.600-1.300km)	30.00	Thunukkai	Works Awarded		
06	Construction of Multi cell culvert & Approach at Kokkavil thunkai road (6th)Km	42.00	Thunukkai	Prepare Estimate		
Total		207.00			42,855,579.00	

**Progress Review - 2025
PSDG - Vavuniya**

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
1	Improvements to Kanagarayankulam Karappukuthy Road (0.000-0.980km)	31.00	Vavuniya North	25%	3,878,130.58	
2	Construction of Structures at Piramanalankulam Parappukadanthan Road (5.40 th km)	35.00	Vengalcheddikulam	20%	9,893,371.34	
3	Improvements to Palamoddai Moonrumurippu Road (0.000-2.060km)	35.00	Vavuniya	95%	26,419,381.99	
4	Construction of Drainage at Vairavapuliyankulam Road (0.300-0.460km)	04.00	Vavuniya	10%		
5	Improvements to Puthoor Kovil Road (0.000-1.750km)	35.00	Vavuniya North	Works Awarded		
6	Improvements to Mahilankulam Pallamadhu Road (5.930-8.380km)	30.00	Vavuniya		4,020,000.00	Advanced paid
7	Improvements to Kurukaloor Maniyakulam Erukkalankal Road (0.000-1.540km)	25.00	Vengalcheddikulam		2,562,871.03	Advanced paid
8	Construction of Structures at Piramanalankulam Parappukadanthan Road (5.200 th km)	25.00	Vavuniya North	Works Awarded		
Total		207.00			46,773,754.94	

Progress Review - 2025
PSDG - Mannar

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
1	Improvements to Kovikulam Athimooddai Road (0.590-1.560km)	35.00	Manthai West	30%	7,802,160.00	
2	Improvements to Mahilankulam Pallamadhu Road (45.590-46.720km)	35.00	Manthai West	30%	8,257,640.00	
3	Construction of Structure at Puthukamam Road 4.64 th km	22.50	Nanattan	45%	9,389,450.63	
4	Improvements to Thalaimannar Light House Road (0.000-0.580km)	17.50	Mannar	90%	14,776,994.43	
5	Improvements to Uyilankulam Alkadively Road (1.800-2.530km)	30.00	Manthai West	60%	-	
6	Improvements to Uyilankulam Alkadively Road (0.000-1.480km)	31.00	Manthai West	Works Awarded	-	
7	Improvements to Kovikulam Athimooddai Road (1.560-2.150km)	25.00	Manthai West	Works Awarded	-	
8	Improvements to South Bar Road (0.505-1.410km)	19.00	Mannar Town	Works Awarded	-	
9	Improvements to Madhukkarai Road (0.000-0.920km)	17.00	Nanattan	Works Awarded	-	
	Total	165.00			40,226,245.06	

PROGRESS REVIEW
Maintenance 2025

**Progress Review - 2025
Maintenance- Jaffna**

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
1	Maintenance of Navaly Church Road (0.300-0.720km)	05.00	Sandilippai	100%	3,692,770.18	
2	Maintenance of Vedyarasan Jetty Veethy (0.000-0.810km)	25.00	Delft	60%	5,781,272.36	
3	Maintenance of St. Sebastian Kannakai Amman Road (0.000-2.100km), Thambady Periyakulam Road(0.000-1.000km), Kayts Suruvil Saravanai Road (1.000-11.000km) & Allaipiddy Road (0.000-2.420km)	18.00	Velanai	70%	5,760,432.85	
4	Maintenance of Sanguveli Thulminiyamthodam Road (0.000-2.010km)	06.00	Uduvil	90%		
5	Maintenance of Saravanai Naranthanai Road (0.000-0.150km)	06.00	Velanai	60%		
6	Maintenance of Thoppukadu Fisheries Road (0.000-0.540km)	25.00	Karainagar	60%	6,124,500.00	
7	Maintenance of Mandaithivu Loop Road (0.000-1.250km, 1.450-1.650km)	15.00	Velanai	50%	3,912,667.60	
8	Maintenance of Puloly Hospital Vallipuram Road (0.410-1.365km)	32.00	Point Pedro	60%	15,995,859.00	

**Progress Review - 2025
Maintenance- Jaffna**

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
9	Maintenance of Valvettithurai Police Station Road (0.245-0.566km)	16.00	Point Pedro	50%	3,530,894.10	
10	Maintenance of Weeravany Watharawathai Road (4.400-4.500km)	18.00	Chavakachchery	30%	3,864,260.10	
11	Maintenance of Chunnakam Mailani Yamalai Road (2.000-3.600km)	08.00	Uduvil	40%		
12	Maintenance of Chulipuram Paralai Road (0.600-1.150km)	03.00	Sandilipay	30%		
13	Maintenance of Nelliady-Karanavai Road (0.000-0.321km)	24.00	Karaveddy	60%	4,685,200.44	
14	Maintenance of Puloly Hospital Vallipuram Road (1.365-2.160km)	19.00	Point Pedro	60%	5,942,700.00	
15	Maintenance of Meesalai Allarai Kachchai Road (0.600-1.290km)	25.00	Chavakachchery	30%	4,926,000.00	
16	Maintenance of Kopay Old Road (0.000-1.110km)	20.00	Kopay	10%		
17	Construction of three cell Box Culvert at Varani Kudaththanai Road (3 rd km)	18.00	Chavakachcheri	10%		
18	Maintenance of Manipay Inuvil Annankai Road (4.700-5.580km) and Kokuvil West Road (0.00-0.400km)	9.00	Sandilippay & Nallur	10%		
Total		276.00			64,216,556.85	

**Progress Review - 2025
Maintenance- Kilinochchi**

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
1	Urgent repairs of Pirapankirai Kalmunai Road (0.000-12.000km)	2.10	Poonakary	100%	2,030,450.00	
2	Urgent repairs of Chempankunru Palavi Kiranchi Road (24.000-31.000km)	1.00	Poonakary	100%	920,092.00	
3	Urgent repairs of Kandawalai Punnaineeravi Road (1.000-4.840km)	1.00	Kandawalai	100%	443,874.00	
4	Maintenance of Karukkaitheevu Kavaikulam Road (3.140-3.890km)	25.00	Poonakary	20%	3,000,000.00	
5	Maintenance of Kallaru Papparaipitty Road(2.900-3.500km) and Construction of Culvert at 3.640 th km	25.00	Kandawalai	20%	-	
6	Maintenance of Vanerikulam - Pallavarayankaddu Road (10.000- 11.270km)	11.00	Poonakary	15%	-	
7	Maintenance of Vaddakachchi Puliyampokkanai Road. (6.950-7.100km) and construction of wing wall to the existing 5 cell box culvert at 7.300 th km	7.5	Karaichchi	40%	-	
8	Maintenance of Ratnapuram Road (0.500-1.000km)	20.00	Karaichchi	Site Handed Over	-	
9	Maintenance of Akkarayankulam L.B Main Channal Nallur Road and other road maintenance at Karachchi DS Division	9.45	Karaichchu	Materials Supply	-	
Total		102.05			6,394,416.00	

**Progress Review - 2025
Maintenance- Mullaitivu**

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
1	Maintenance of Periyakulam Katkulam Road (0.000-2.000km)	05.00	Puthukkudiyiruppu	100%	3,318,325.00	
2	Maintenance of Thunukkai Alankulam Road (0.000-2.810km)	11.00	Thunukkai	30%	2,450,200.00	
3	Maintenance of Palamoddai Moondumurippu Road (10.400-13.690km)	12.00	Manthai East	95%	7,187,339.50	
4	Maintenance of Vattapalai Keppapilavu Puthukkudiyiruppu Road (10 th km)	04.00	Maritiempattu	5%	-	
5	Maintenance of Poovarasankulam Thunukkai Road (28.000-29.000km)	16.00	Thunukkai	50%	6,051,066.00	
6	Improvement of Andankulam Vadduwanveli kokkuththoduwai road (11.090-14.090km)	12.00	Maritiempattu	80%	8,048,715.00	
7	Maintenance of Oddusuddan Kalikadu Road (6.000-9.000km)	17.00	Oddusuddan	30%	2,419,500.00	
8	Maintenance of Thannimurippu Kumulamunai Road (6.215-6.500km)	20.00	Maritiempattu	Under Evaluation		
9	Maintenance of Vattapalai Temple Road (1.090-1.222km)	06.50	Maritiempattu	50%	3,503,600.50	

Progress Review - 2025
Maintenance- Mullaitivu

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
10	Maintenance ofThunukkai Thenniyankulam Road 4 th	20.00	Thunukkai	Calling for Tender		
11	Maintenance of Kumulamunai Akkarayan Road (Nagapadduwan path) 19.00-27.37	20.00	Thunukkai	Calling for Tender		
12	Maintenance of Kanagarayankulam District Boundary Road (NPC011)4.20-11.00	20.00	Oddusuddan	Calling for Tender		
13	Maintenance of Mullaitivu Hospital Road 0.33-1.13	20.00	Maritiempattu	Calling for Tender		
14	All Road	9.5				
Total		193.00			32,978,746.00	

Progress Review - 2025
Maintenance- Vavuniya

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
1	Maintenance to Madukande Iretperiyakulam Road (14.000-15.330km)	35.00	Vavuniya South	30 %	8,233,667.39	
2	Maintenance to Elamaruthamkulam Samalankulam Road (0.000-1.320km)	30.00	Vavuniya	25 %	-	
3	Maintenance to Pandichurichchan Andiyapuliyankulam Road (3.500-9.680km)	25.00	Vengalcheddikulam	15 %	-	
4	Maintenance to Iretperiyakulam Puthoor Road (0.000-5.980km)	22.00	Vavuniya South	85 %	15,342,149.96	
5	Maintenance to Koolankulam Maraiilupai Road (0.000-13.600km)	11.00	Vavuniya North	30%	-	
6	Maintenance to Mamadu Maraiilupai Road (0.000-7.000km)	9.00	Vavuniya South	25%	620,296.62	
7	Maintenance to Maniyarkulam Pirappamadhu Road (0.000-3.000km)	3.00	Vavuniya South	90 %	2,303,616.18	
8	Maintenance to Kanagarajankulam Karappukkuththy Road (0.980-2.330km)	30.00	Vavuniya North	Work Awarded	-	-
9	Maintenance to Kudiyiruppu Poonthoddam Road (1.600-2.820km)	17.00	Vavuniya	Work Awarded	-	-
10	Maintenance to Periyakulam Katkulam Road(2.000-5.000km) & Nainamadu Samalankulam Road (0.000-4.000km)	6.00	Vavuniya North	Work Awarded	1,247,658.42	-
11	Maintenance to Puthoor Kovil Road (1.760-6.100km)	6.00	Vavuniya North	Work Awarded	-	-

**Progress Review - 2025
Maintenance- Mannar**

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
1	Maintenance to Piramanalankulam Parappukadanthan Road (10.180-11.600 & 15.620-15.870km)	35.00	Madhu	30%	6,805,696.71	
2	Maintenance to Piramanalankulam Parappukadanthan Road (9.150-10.180km)	26.00	Madhu	70%	13,924,552.45	
3	Maintenance to Murungan Nanaddan Road (4.000-7.000km) and Uyilankulam Manalkulam Nanaddan Road (3.000-8.000km)	17.50	Nanattan	20%	-	
4	Maintenance to Mahilankulam Pallamadhu Road (52.000-59.000km)	16.00	Manthai West	25%	-	
5	Maintenance to Thalvupaddu Tharapuram Road (1.250-2.750km)	13.50	Mannar Town	15%	-	
6	Maintenance to Sivapuram Road (0.630-1.170km)	11.50	Manthai West	40%	7,522,362.27	
7	Maintenance to Mahilankulam Pallamadhu Road (36.300-45.000km)	04.80	Manthai East	20%	-	
8	Jungle Clearing of the Provincial Roads in Mannar DS Division - 13.37km	0 0.70	Mannar	50%	-	
9	Maintenance to Manthai Parappukadanthan Road (4.000-5.430km)	32.00	Manthai West	Work Awarded		
10	Maintenance to Nanattan Periyapulavali Potkerni Road (4.000-5.040km)	16.00	Nanattan	Work Awarded		

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
11	Maintenance to Kovilkulam Aathimodai Road (5.700-6.400km)	15.00	Mannar Town	Work Awarded		
12	Maintenance to Thalvupaddu Tharapuram Road (0.000-8.450km)	3.00	Mannar Town	Work Awarded		
13	Maintenance to Jubilee Road (0.000-2.620km)	3.00	Manthai West	Work Awarded		
Total		194.00			28,252,611.43	

PROGRESS REVIEW

CBG 2025

CBG WORKS -2025

Activity with Details	Procurement Type (G/S/W)	Unit Cost	Total Cost	Justification	Activity with Details	Procurement Type (G/S/W)	Unit Cost	Total Cost	Justification
1. Office Furniture					2. Other Machinery				
A. Cupboard									Jaffna (CE office)
a. Steel Cupboard	G	0.054	0.59	Point Pedro (EE office)	A. Laptop	G	0.162	2.10	Jaffna (EE office)
				Mannar (EE office)					Mullaitivu (EE office)
				Vavuniya (CE office)					Kilinochchi (CE office)
				Vavuniya (EE office)					Mannar (EE office)
b. Cabinet	G	0.054	0.54	Vavuniya (CE office)					Vavuniya (EE office)
				Vavuniya (EE office)	B. Finger Print Machine	G	0.05	0.05	Vavuniya (CE office)
				Jaffna (CE office)	C. Air Conditioner	G	0.4	0.80	PD Office, NP
				Jaffna (EE office)					Kilinochchi (CE office)
B. Table					D. Photocopy Machine	G	0.5	1.00	Vavuniya (EE office)
a. Executive Table	G	0.1	0.10	Mullaitivu (EE office)					PD Office, NP
C. Chair					E. Desktop Computer	G	0.219	3.50	Jaffna (CE office)
a. Executive Chair	G	0.018	0.20	Mullaitivu (EE office)					
				Kilinochchi (CE office)					

CBG WORKS - 2025

Activity with Details	Procurement Type (G/S/W)	Unit Cost	Total Cost	Justification	Remarks
E. Desktop Computer	G	0.219	3.50	Jaffna (EE office)	Under Evaluation
				Mullaitivu (EE office)	
				Kilinochchi (CE office)	
				Kilinochchi (EE office)	
				Vavuniya (CE office)	
				Vavuniya (EE office)	
				Mannar (EE office)	
F. Monitor	G	0.038	0.38	PD Office, NP	
				Vavuniya (CE office)	
				Vavuniya (EE office)	
G. UPS	G	0.047	0.70	PD Office, NP	
				Jaffna (CE office)	
				Jaffna (EE office)	
H. Fax Machine	G	0.05	0.10	Vavuniya (EE office)	
				Kilinochchi (EE office)	
TOTAL			10.06		

GRANT FOR SPECIAL DEVELOPMENT PROJECT - 2025

Se.No	Name of the Project Activities	Allocation (Mn)	Division	Phy.Progress (%)	Financial Progress	Reason for Non-Commencement
1	Rehabilitartion of Maveli Periyathurai Road (5.350 - 6.000)	24.00	Delft	Notice to Intention Issued	-	
Total		24.00				

Improvements of Kalasalai Road (0.000-0.280km)

Ushan - Vidathatpalai Road (3.295-4.180km)



Improvements to Kaddudai - Navaly Road (0.000-1.040km)



Improvements to Annaikoddai - Navanthurai Road (0.000 - 0.780km)

Before



During Work



Maruthankerny - Aliyawalai Road (6th ,8th km)



Improvements to Kaladdy Road (0.000- 0.900km)



Improvements Varany - Mirusuvil Road (2.300-3.000km)



Improvements to Maveli - Periyathurai Road(6.000-6.680km)

Before




During Work



Improvements to Nainathivu 2nd Cross Road
(0.1400-0.7400) & 3rd Cross Road (0.000-1.000km)



Elephantpass - Chundikulam Road (4.800-5.500km)



Eluthumadduwal - Nagarkovil Road (2.350-2.740 km)



Puthumurippu Access Road(1.280 - 2.270km)



Murukandy Akkarayankulam Vannerikkulam Road (0.000 -1.000km)



Chempankunru - Palavi Kiranchi Road (23.000 - 24.500km)



Pandisuddan-Kandawalai Road (2.950 - 3.750km)



Improvements of Thunukkai - Thenniyankulam Road (0.000-1.000km)



Kumulamunai Akarayan Road (18.000-19.000km)



6/17/2025

39

Vattappalai Temple Road (0.000-1.090km)



6/17/2025

40

Kallappadu Thoondai Fisheries Road (0.940-1.590km)



Kokkavil - Thunukkai Road (0.600-1.300km)




6/17/2025

42

**Improvements to Kanagarayankulam - Karappukuthi Road
(0.000 - 9.800km)**



Construction of Structures at Piramanalankulam - Parappukadanthan Road




**Improvements to Kurukaloor - Maniyakulam Erukkalankal Road
(0.000 - 1.800km)**




Improvements to Palamoddai - Moonrumurippu Road (0.000 - 2.060km)



Improvements to Puthoor Kovil Road (0.000 - 1.200km)



Construction of Drainage at Vairavapuliyankulam Road (0.300- 0.460km)



Construction of Structure at Puthukamam Road (4.530 - 4.720km)



Improvements to Kovilkulam - Athimooddai Road(0.590-1.500km)



Construction of Structure at Uyilankulam - Alkaddively Road
2nd km(1.680) , 3rdkm(2.320 & 2.505)



Improvements to South Bar Road (0.490 - 1.450km)



Improvements to Thalaimannar Light House Road (0.000 - 0.590 km)




Improvements to Uyilankulam - Alkaddiveli Road (0.000 - 2.500km)



Improvements to Mahilankulam Pallamadhu Road
(46.720-45.740km)




Maintenance of Nellyyadi - Karanavai Road (0.000 - 0.320km)



Maintenance of Puloly Hospital - Vallipuram Road (0.410-1.200km)



Maintenance of VEDIYARASAN JETTY ROAD (0.000-0.810km)



Maintenance of Naval Church Road(0.300-0.720km)



Maintenance of Sanguveli Thulminiyamthodam Road (0.000-2.010km)



Maintenance of Police Station Road Valvettithurai (0.330-0.580km)



Maintenance of Thoppukadu Fisheries Road(0.000-0.700km)




Maintenance of Veerawani - Watharawattai Road (4.780 - 5.780km)



Maintenance of Mandaithivu Loop Road (0.000 -1.610km)



Maintenance of Chunnakam Mailani Yamalai Road(0.000-1.000km)



Maintenance of Keralawattai Road (0.000 - 0.680km)

Before



Before



Maintenance of Chulipuram Paralai Road(0.000-2.010km)



Maintenance of Meesalai - Allarai - Kachchai Road (0.600 - 1.000km)



Maintenance of Mamunai Kaddaikkadu Road (18.140 - 18.740km)

Before



Before



Maintenance to Madukande Iretperiyakulam Road (14.000 - 15.330km)




Before the Work

Maintenance to Kudiyiruppu Poonthoddam Road (1.600 - 2.820km)



Before the Work

Maintenance to Mamadu Maraiilupai Road (0.000 - 9.600km)



Before the Work

Maintenance to Pandichurichchan Andiyapuliyankulam Road (3.500 - 9.680km)



Before the Work

Maintenance to Iretperiyakulam Puthoor Road (0.000 - 5.980km)



Before the Work

Maintenance to Elamaruthankulam Samalankulam Road (0.000 - 2.500km)



Before the Work

Maintenance to Mahilankulam Pallamadhu Road (5.950 - 7.000km)



Before the Work

Maintenance to Koolankulam Maraiilupaikulam Road (0.000 - 13.600km)



Before the Work

Maintenance to Maniyarkulam Pirappamadu Road (0.000 - 3.000km)



Before the Work

Maintenance of Karukkaitheevu Kavaikulam Road (2.800 - 3.890km)

Before



Maintenance of Kallaru Pepparipiddy Road (2.900 -3.900km)

Before



Maintenance of Vannerikkulam - Pallavarayankaddu Road (8.770-11.270km)

Before



Maintenance of Vaddakkachchi Puliampokkanai Road (6.950-7.750km)

Before



Maintenance of Chempankunru Palavi Kiranchi Road (30.000 - 31.000km)

Before



Maintenance Pandisuddan Kandawalai Road (2.000 - 2.750km)

Before



Maintenance Paramankirai Kalmunai Road (9.000 - 12.000km)

Before



Maintenance Ratnapuram Road (0.500- 1.000km)

Before



Maintenance Vannerikkulam Jeyapuram Road(0.000 - 4.000km)

Before



Maintenance to Mahilankulam Pallamadhu Road
(47.600 -59.000km)



Before the Work

Maintenance to Mahilankulam Pallamadhu Road
(47.600 -59.000km)



Before the Work

Maintenance to Mahilankulam Pallamadhu Road
(47.600 -59.000km)



Before the Work

Maintenance to Piramanalankulam Parappukadanthan
Road (9.15 - 9.60 & 9.60 -10.20 km)



Before the Work

Maintenance to Thalvupaddu Tharapuram Road
(0.000 - 8.450km)



Before the Work

Maintenance to Thalvupaddu Tharapuram Road
(0.000 - 8.450km)



Before the Work

Maintenance to Thalvupaddu Tharapuram Road
(0 - 8.45km)



Before the Work

**Maintenance to Uyilankulam Mankulam Nanaddan Road
3.455-3.545 & 4.645-4.730 & 5.770-5.825 & 6.120-6.6.226
& 6.315-6.33 & 7.256-7.316 km**




Before the Work

**Maintenance to Murunkan Nanaddan Road
4.100-4.173 & 4.870-4.915 & 5.826-5.855 & 6.108-6.145 &
6.320-6.370 km**




Before the Work

Maintenance to PiramalamKulam Parappukadanthan Road
(10.200 - 11.600 & 15.620 - 16.150km)



Before the Work

Maintenance to Southbar Nadukkuda Road(4.800 - 15.000km)



Before the Work

Maintenance to Mahilankulam Pallamadhu Road
(35.000 -44.000km)



Before the Work

Maintenance to Sivapuram Road (0.000-1.800km)



Before the Work

